

Gatchell Outfall Sewer Project Update CGS Operations Committee

Presented by:

Wendi Mannerow, P.Eng.

Water / Wastewater Engineer, CGS

&

Rebecca Gilchrist, P.Eng.

Project Manager, CGS




September 16, 2019

Introduction & Purpose

- Review Project History
- Summarize Class EA Study & Recommended Solution
- Provide Next Steps - Schedule & Budget Implications



Project History



2007 – Junction Creek bank slope failure caused section of 600mm trunk sewer to fail; emergency repairs to bank & sewer
2008 - structural liner installed

Project History



On-going Challenges:

- Sewer out of alignment – vertically & horizontally – not flowing well
- Requires costly yearly cleaning
- Risk of blockages / backups
- Risk of failure into creek




Project History

600mm diameter A/C sewer
– normal flow




600mm diameter A/C sewer –
just upstream of pipe “sag” –
starting to backup in pipe

Project History



Clogged Sewer (Grease)

Cleaned Sewer (Lined Section)



Project History



May 2013 – Creek Bank Slip
(no sewer failure)

Project History



May 2013 - Emergency Work
Bank Stabilization &
Sewer Bypass Pipe




Class EA Study

- 2010 – City retained RV Anderson to complete Schedule B Class EA Study:
“The City of Greater Sudbury shall review alternatives to identify, evaluate and confirm the preferred long-term solution for the replacement of a sanitary sewer main known as the Gatchell Outfall Sewer”
- 2016 – EA completed



Recommended Solution



Recommended Solution

New rock tunnel extension to existing Gatchell rock tunnel

Benefits:

- Wastewater flow removed from high risk area
- Minimal long term operating costs
- Trail will be only maintenance cost
- Construct drop shaft to accommodate possible future

Rock Tunnel expansion

Next Steps - Project Schedule

- Fall 2018 - CGS retained RV Anderson (RFP process) to complete the detailed design, CA & inspection
- Fall 2019 - Detailed Design 30% Complete
- Spring 2020 – Detailed Design Complete
- Summer 2020 – 2022 Construction

Next Steps – Budget Implications

Estimated Capital Cost = \$9M

Funded from reserves & future water / wastewater rates

Details to be provided in a future report



Questions / Discussion

