Appendix B - Capital Projects in Progress - Detailed Listing As at December 31, 2017

CNR Overpass (Falconbridge Rd)

Sidewalk Plows

Note 1 - The totals (for "budget" and for "remaining budget" provided in this Appendix includes all funding sources: capital envelopes from the tax levy; reserve funds; obligatory reserve funds (ie. Federal & Provincial gas taxes); Federal and Provincial Grants and Other (cost sharing, miscellaneous recoveries, donations).

Note 1 Remaining Budget Budget as of Actual Costs as of as of **Project Comment** Dec 31, 2017 Dec 31, 2017 Capital Project Dec 31 2017 **Growth & Infrastructure** 487.538.382 246,273,617 241,264,765 Roads & Bridges 245,660,322 133,229,134 112,431,188 Maley Dr. 86.176.000 21.860.683 64.315.317 In Progress as currently under construction. In Progress - design expected to be completed by October 2018 and construction to start in October 2018. MR35 5.500.000 90.524 Anticipated spending for 2018 is \$3,900,000. Barrydown Westmount Kingsway 4.400.000 99.166 4.300.834 in progress - phase 1 to be completed in 2018 MR15 Belisle to Martin 4,350,000 1,765,855 2,584,145 In construction - completion in 2018 Kelly Lake Rd.-Lorne to Bridge 160,124 2,377,984 2,217,860 construction underway 1,950,000 Vermillion Lk Bridge (MR55) 111,164 1,838,836 Construction to commence 2019, no anticipated surplus as this is a challenging project. Second Ave. (Sudbury) 6,642,987 5,105,467 1,537,520 In Progress - June 30, 2018 - no anticipated surplus or deficit MR89 Skead Rd to Rix St 2,500,000 1,032,022 1,467,978 Substantially completed but there is outstanding work remaining to be completed. Paris/Notre Dame Bikeway - Not Yet Started - expected to be tendered in early June 2018 (RFP currently under review). Project expected to be completed by April 2019 and no additional surplus expected. Cycling Infrastructure 1.495.836 57.495 1.438.341 4,496,047 Contingency 3,123,319 1,372,728 In Progress - To be used as needed for contracts Brady Durham Greenstairs 201,899 1.530.000 1,328,101 Construction anticipated to be complete by end of Aug 2018, no anticipated surplus at this time. 1,300,000 Lorne Street - Detailed Design 1,300,000 RFP for Detailed design to be issued in early June 244.424 1,447,935 1,203,511 To be utilized as part of Depot Study recommendations Frobisher Yard Capreol CIP 1 640 999 493,257 1.147.742 underway - completion in June Facer St - Design & Construction 1.600.000 547.177 1,052,823 Bell Park Project - in construction - complete in 2018 Junction Creek Bridge - Kelly Lake Rd. 3.619.771 2.846.685 To determine when construction is to commence, no anticipated surplus at this time. To determine when construction is to commence, no anticipated surplus at this time. This project will require a reestimate as the budget seems low. Project is on hold as City hasn't been approved for any grants towards this project at this point. 1.040.000 268.390 771.610 Elgin Street Greenway 5.509.683 4.774.607 735.076 In progress - first phase started in 2017 and will be completed by mid-2018 Lorne St. First Ave. (Coniston) 725,000 725.000 In Progress - July 31, 2018 - no anticipated surplus or deficit 1,318,097 Automatic Vehicle Locator 1,935,204 In progress to be used as required for equipment. Minto St. 590.000 In progress with 100% of budget projected to be spent by 2019. Design late 2018 construction in 2019 MR55 to McCharles Lk Rd 1.75 km W 2,565,000 1.988.342 Project will be completed by June 30th, 2018 (Rectifying deficiencies). Anticipated \$500,000 Surplus Construction to be completed this year 2018, no anticipated surplus due to the cost of discovery re-design. 1.194.416 630.151 564,265 Traffic System Improvements 2.700.000 Kingsway Sidewalk 2.164.116 535.884 In Progress - expected completion is November 2018. No anticipated surplus. 795,000 266,431 Bowlands Bay Bridge 528,569 under construction with completion in 2018 Future Roads Projects 1.509.438 1.000.001 In progress - being used for preliminary & detailed design of future projects Barrydowne Extension 500,000 In progress, 100% of budget projected to be spent by 2020. 2.240 MR15 Whitson River Bridges 2,800,000 2,307,314 492,686 Construction anticipated to be complete by end of Aug 2018, no anticipated surplus at this time. Rockfall Program 500.000 11.137 488.863 Not Yet Started - expected to be tendered in July 2018 Tendering soon, Design estimate is \$1M plus will be adding small watermain scope, construction this year 2018. William Ave Bridge (Coniston) 540.000 61.074 478.926 Contract complete. Currently monitoring an area which might require additional work (TBD). Anticipated Skead Rd 3.493.646 3.017.135 476.511 \$400,000 Surplus Project will be completed by June 30th, 2018 (Rectifying deficiencies). Anticipated \$400,000 Surplus MR84 Capreol Lk to Suez Dr 2.400.000 1.929.293 470.707 Ironside Lake Rd Bridge 500,000 35.126 464.874 Sponsor to determine when construction is to commence, no anticipated surplus at this time. Second Ave. (Coniston) 885.000 457.836 427,164 In construction - completion in 2018 Douglas Street Bridge 500,000 78,493 421,507 Sponsor to determine when construction is to commence, no anticipated surplus at this time. Construction to be included in the 2018 Culvert Contract, design and estimate not completed at this time. Walter Street Bridge 400,000 400,000 800,000 404.978 395,022 Ghandi Ln. Additional work at #66 Patterson proposed This account is for ongoing work that the rail company completes on road/rail crossings. It is used to cover the Railway Crossing Improvements 1.871.535 1.490.330 381.205 City's portion of the cost sharing for these type of programs. MR55 (CPR Overhead) 2.785.000 2.427.311 357,689 Construction completed this year 2018. Asphalt, ditching and restoration on main contract. Change order anticipated to improve intersection, and fire 9.670.159 9.313.057 entrance to creek. Anticipated completion this year 2018.

347,094 Detail design and cost estimate not complete at this time. Construction scheduled for 2019.

331,647 Received in early 2018.

450,000

331,647

102,906

	Budget as of	Actual Costs as of	Remaining Budget as of	Project Comment
Capital Project	Dec 31, 2017	Dec 31, 2017	Dec 31 2017	
Mary St. (Sudbury)	300,000	355	299,645	in design, construction in 2019
Leslie St.	295,000	-	295,000	in design, construction in 2019
Westmount Ave.	1,110,000	827,004	282,996	Project will be completed by June 30, 2018. Anticipated deficit of \$50,000
Stormwater Asset Management Plan	400,000	118,336	281,664	Underway
Downtown BIA Streetlights	829,893	563,822	266,071	being utilized as required for cost sharing with BIA
Kalmo Road Bridge	100,000	-	100,000	Design cost - for 2019 project.
MMMS	75,000	-	75,000	For MMMS replacement project - funds will be moved to MMMS cost centre in 2018.
Intelligent Transportation System	64,000	-		in progress - complete in July 2018
Repairs and Maintenance	29,000	-	29,000	On-going
Various Projects				
(commenced with remaining budget below \$250K)	63,569,142	58,834,223		Various projects in progress.
MR55 Culvert	870,000	1,097,768	(227,768)	Complete and deficit will be funded from existing projects.
Drains & Stormwater Management	34,833,060	13,671,295	21,161,765	
Whitson Paquette	8,580,537	788,935		Tender Fall 2018
Mountain Street Storm Outlet	4,256,734	1,956,192		Phase 2 in detailed design and required approval processes
East Branch Junction Creek	2,201,000	46,546		waiting for results of Junction Creek Subwatershed Study
Green Ave Storm Conveyance	2,100,000	-	2,100,000	Issues with property acquisition
				In Progress - Design is complete and Tender for Contract is in progress. Construction expected to start in June
Countryside Stormwater	1,763,600	53,182	1,710,418	2018. No expected surplus.
Watershed Studies	2,870,700	1,295,351		underway, multiple studies
Horizon	1,084,990	95,026		municipal drain project - design phase completion 2018
Minnow Lake STS	3,585,606			under construction
Val Caron Drain	2,308,126	1,482,964		design to be completed in 2018, tender in late 2018
Lavallee Drain F Subdrain	250,000			re-evaluating approach to drain repairs
Storm Sewer Upgrade	336,376	147,515		Contingency
Misc Storm Sewer Improvements	100,000	-		Contingency
Drain Allowance	51,200	-	51,200	
Trillium Drain SW Mgmt	26,400	-	26,400	waiting for recommendations of Whitewater Lake Subwatershed study
Various Projects	F 247 704	E 000 E44	054.050	Various projects in progress
(commenced with remaining budget below \$75K)	5,317,791	5,063,541	254,250	Various projects in progress.
Water Plants	32,758,250	18,393,869	14,364,381	
Well Building Upgrades				
		126 210		Award for Design June 2019, Construction 2010
	2,740,419	136,219		Award for Design June 2018, Construction 2019
Reactivator Upgrades at Wanapitei WTP Phase 3	1,700,000	142,090	1,557,910	preliminary investigation and technology review underway, design will occur once study is complete
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale	1,700,000 975,000	142,090	1,557,910 975,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade	1,700,000 975,000 900,000	142,090 - 153,367	1,557,910 975,000 746,633	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection	1,700,000 975,000 900,000 1,043,304	142,090 - 153,367 346,594	1,557,910 975,000 746,633 696,710	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose	1,700,000 975,000 900,000 1,043,304 630,000	142,090 - 153,367 346,594	1,557,910 975,000 746,633 696,710 630,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036	142,090 - 153,367 346,594	1,557,910 975,000 746,633 696,710 630,000 578,807	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000	142,090 - 153,367 346,594 - 1,183,229	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086	142,090 - 153,367 346,594 - 1,183,229 - 23,190	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068	142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 777,419	142,090 - 153,367 346,594 - 1,183,229 - 23,190	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 7707,419	142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000	142,090 	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624	142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 - 307,522 127,963	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212	142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 - 307,522 127,963 99,952	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492	142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 - 307,522 127,963 99,952 85,489	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000	142,090 - 153,367 346,594 - 1,183,229 - 23,190 8,544 288,865 - 307,522 127,963 99,952 85,489	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 Study to commence in 2019
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 255,000 398,016	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000 398,016 250,000	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000 388,016 250,000	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000 398,016 250,000 328,622 443,551	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000 388,016 250,000	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan Miscellaneous Plant Repairs	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000 398,016 250,000 328,622 443,551 236,717	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969 232,539 198,595 179,492	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Study to commence in 2019 Sudget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades In Progress - consultant(s) to be acquired to complete required study for VE in 2018 on-going
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000 338,016 250,000 328,622 443,551 236,717 935,724	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969 232,539 198,595 179,492 152,285 126,435	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades In Progress - consultant(s) to be acquired to complete required study for VE in 2018 Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan Miscellaneous Plant Repairs ROI Technologies Study Asset Management Plan	1,700,000 975,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000 398,016 250,000 328,622 443,551 236,717 935,724 135,000	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969 232,539 198,595 179,492 152,285 126,435	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Study to commence in 2019 Sudget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades In Progress - consultant(s) to be acquired to complete required study for VE in 2018 on-going
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan Miscellaneous Plant Repairs ROI Technologies Study Asset Management Plan Plant Repairs & Equipment Replacement	1,700,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 255,000 338,016 250,000 328,622 443,551 236,717 935,724 135,000 100,000	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 3317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969 232,539 198,595 179,492 152,285 126,435 100,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 on-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades In Progress - consultant(s) to be acquired to complete required study for VE in 2018 on-going Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place on-going and used as required
Reactivator Upgrades at Wanapitei WTP Phase 3 Vermillion WTP/Vale Val Caron Booster Upgrade Storage Tank Inspection Kingsway BS-Demo Moss Montrose Well Inspection Rehab Filter Blower Replacement at Wanapitei WTP Phase 3 Health and Safety Upgrades Security Improvements SCADA Upgrades David St WTP - Membrane Filter Replacement SCADA Master Plan Plant Process Energy Optimization Operating Manuals Booster Station Upgrades Transformer Upgrades at Wanapitei WTP Phase 3 Operational Optimization Water Filling Station Containment Tank at David Street WTP Filter Replacement at Wanapitei WTP Phase 3 Process/Equipment Upgrades at David Street WTP Source Protection Plan Miscellaneous Plant Repairs ROI Technologies Study Asset Management Plan	1,700,000 975,000 975,000 900,000 1,043,304 630,000 1,762,036 490,000 506,086 488,068 707,419 400,000 625,000 442,624 400,212 344,492 300,000 250,000 398,016 250,000 328,622 443,551 236,717 935,724 135,000	142,090	1,557,910 975,000 746,633 696,710 630,000 578,807 490,000 482,896 479,524 418,554 400,000 317,478 314,661 300,260 259,003 256,101 250,000 237,494 235,969 232,539 198,595 179,492 152,285 126,435 100,000 95,000	preliminary investigation and technology review underway, design will occur once study is complete Capital commitment for future works required on Vermilion WTP, if required RFP to be posted June 2018, Construction to follow and complete in 2018 RFT to be awarded June 2018, Construction to follow and complete in 2018 RFT to be posted June 2018, Construction to follow and complete in 2018 Construction in progress, to be complete end of 2018 Tender to be issued summer/fall 2018 On-going, audit completed, implementation of recommendations underway Security Plan development underway, complete in late 2018 on-going, as required and for planned works/upgrades committed reserves for future filter replacements design standards complete, master plan to begin late 2018, completion in 2019 on-going Procedural Manual and template development underway, updates to existing manuals to follow RFT to be posted June 2018, Construction to follow and complete in 2018 design underway, tender in 2018 Study to commence in 2019 Budget transferred to cover the cost of transformer upgrades at Wanapitei Plant design in 2019 condition assessment schedule for Fall of 2018, extent of replacement depends of assessment replacement on-going, to be utilized for HVAC upgrades and small equipment upgrades In Progress - consultant(s) to be acquired to complete required study for VE in 2018 On-going Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place

Designation				Remaining Budget	
Cognition Project		Budget as of	Actual Costs as of		
Montal Syllm** Page	Canital Project	Dec 31, 2017	Dec 31, 2017		Project Confinent
Date Style="background-right Sport Spo		E0 000			for any destructive testing of Dispersions or injury and anything such
Destinant Reads and Setting Equipment					
GOADMAN Attribution					
Stadings Planning					
Seanties					
Progress - Suddition System (Particular)					
Backfoot Cross-Con Reduction	Busiliess Plaif	25,000	-	25,000	
Famoline Section Famoline Section Famoline Section Famoline F	Real/flow Cross Con Reduction	20,000		20,000	
Visious Projects			-		
Commenced with remarking budget below \$100(9) 14,515,860 14,050,887 30,090 30,000		0,042	-	0,042	Not started - Implementation in 2016/19 by new www Asset Management Task Porce
Major Linear		14 515 960	14 005 967	500.003	Various projects in progress
ARK West Meters \$3,975,000 73,889 3,261,111 In progress - working on development of RFP	(confinenced with remaining budget below \$100K)	14,515,800	14,005,607	509,995	various projects in progress.
ARK West Meters \$3,975,000 73,889 3,261,111 In progress - working on development of RFP	Water Linear	47 520 029	26 226 904	24 202 427	
MRSS					in progress, working an development of DCD
Earry Done Westmourt Kingways					
Refly Lake Watermain					
Mailey Drive Watermain			01,109		
Watermain Rehabilitation 6.254.124 5.494.339 7967.85 Indexessy - Completion in 2018			534 085		
Former Transit Deptot Carrage Renos					
Distribution System Optimization 650,000 - 650,000 Not started - Implementation in 2018/19 by new WWW Asset Management Task Force First Ave (Constitution) 625,000 787 624,213 In Progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipated surplus or deficial 1 progress 3- July 3, 12018 - on articipate					
Piet New Consistory 655,000 767 624,213 in Progress - July 31,2018 - no anticipated surplus or deficit					
In progress - funds to be used to retain engineering consultants to complete detailed designs for various projects Whitefilis Rechlorination					
Detailed Design 609,928 - 608,928 1	First Ave. (Coniston)	625,000	181	024,213	
Whitefish Renformation	Detailed Design	600,000		000 000	in progress - tunds to be used to retain engineering consultants to complete detailed designs for various projects
Stanley St Ash to Prine			- 000 475		
Earlburn St Barrydowne to East End					
Fairburn St - Barrydowne to East End	Stanley St Ash to Pine	500,378	3,175	497,203	
Lorne St. / MRS5	E	405.000		105.000	In progress. In detailed design and to be tendered in 2019.
Vater Valve Replacement			-		
St. Jerome Easement					
Power St Mr55 to Collins 375,000 1,559 373,441 In progress. In detailed design - geotechnical investigation pending.			129,535		
Wanapite Trunk Watermain			-		
Leak Detection Annual Program					
Loren St. 2,54,328 2,183,119 341,209 underway, completion July 2018 Vermillion Water System 550,000 229,808 320,194 in progress for final restoration on copper cliff flow meter.					
Vermillion Water System					
Statem to Allan (Coniston) 3,464,288 3,160,853 303,455 In Progress - July 31,2018 - no anticipated surplus or deficit				341,209	underway, completion July 2018
System Improvements 573,373 306,129 267,244 26					
West End Trunk Watermain Replacement					
Margaret - Second Ave to East End					
Remaining work to be completed with design in Summer 2018 with construction in 2019 - no anticipated surplus Water Service Replacement					
Water Service Replacement 608,787 383,774 225,013 or deficit	Margaret - Second Ave to East End	500,000	262,588	237,412	
Concrete Pressure Pipe 225,000 - 225,000 - 225,000 - 225,000 - 225,000 - 220					
Lively - Backyard & Small Diameter 220,000 - 220,000 Ash St Parkwood to Stanley 197,440 - 197,440 - 197,440 Tendering Spring 2019 Contingency 540,245 342,805 197,440 Large Water Meter Replacement 2018,895 18,330 183,865 Obstribution Support 546,403 375,387 171,016 In progress. Used as required for unanticipated operational needs. Elim St MacLachlan to Simcoe 150,000 - 150,000 In Progress - Fail 2018 - no anticipated surplus or deficit Water main with Roads 150,753 3,330 146,923 In progress. Used as required for unanticipated surplus or deficit In progress. Used as required for unanticipated operational needs. Water Efficiency Plan 191,554 50,950 144,064 In Progress - Fail 2018 - no anticipated work to accommodate roads work. Westmount - Barrydowne to Attlee 335,000 194,706 140,294 Water Air Release Valve Assessment 150,000 - 150,000 13,885 136,115 on-going Property Acquisition 150,000 - 125,000 - 125,000 In progress - To accommodate detailed design in 2018/19. Water Efficiency Plan 150,000 13,885 136,115 on-going 129,981 on-goin					
replacement with sewer project. Included in future Capital Budget (additional funds required for construction). Project	Concrete Pressure Pipe	225,000	-	225,000	
Lively - Backyard & Small Diameter 220,000 - 220,000 - 220,000					
Ash St Parkwood to Stanley					replacement with sewer project. Included in future Capital Budget (additional funds required for construction).
Contingency 540,245 342,805 197,440 in progress - to be used as need for contracts Large Water Meter Replacement 201,895 18,030 183,865 on-going 0-going 0-go					
Large Water Meter Replacement 201,895 18,030 183,865 18,030 183,865 171,016 18,030 183,865 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 171,016 18,030 183,865 171,016 18,030 183,865 171,016 18,030 183,865 171,016 18,030 183,865 171,016 18,030 183,865 171,016 18,030 183,865 171,016 18,030 183,865 171,016 18,030 183,865 171,016 18,030 183,865 171,016 18,030 183,865 171,016 18,030 183,865 171,016 18,030 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,865 171,016 183,866 171,016 171,016 183,865 171,016 171,016 184,030 183,865 171,016 171,016 183,865 171,016 171,					
Distribution Support 546,403 375,387 171,016 In progress. Used as required for unanticipated operational needs. Elm St MacLachlan to Simcoe 150,000 - 150,000 In Progress - Fall 2018 - no anticipated surplus or deficit MR80 - Watermain Crossings 150,000 - 150,000 In Progress - Fall 2018 - no anticipated surplus or deficit Watermain with Roads 150,753 3,830 146,923 In progress. Used as required for unanticipated surplus or deficit Water Efficiency Plan 191,554 50,950 140,604 In Progress - consultant(s) to be acquired to complete required study for VE in 2018. Westmount - Barrydowne to Attlee 335,000 194,706 140,294 underway, construction complete in 2018 Water Air Release Valve Assessment 150,000 13,885 136,115 on-going Approximately \$100,000 of remaining work was cancelled and will be re-tendered later this year (water project only). Project is currently in the warranty period. Property Acquisition 125,000 2,024 122,976 Currently, in design and to be tendered in future (additional funds required for construction). Moonlight Ave. 110,000 - 110,000 Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit to be utilized for use of consultants 150,000 Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit to be utilized for use of consultants					
Elm St MacLachlan to Simcoe 150,000 - 140,604 - 160,604 - 160,604 - 160,604 - 160,005 - 1					
MR80 - Watermain Crossings 150,000 - 150,000 In Progress - Fall 2018 - no anticipated surplus or deficit Watermain with Roads 150,753 3,830 146,923 In progress. Used as required for unanticipated work to accommodate roads work. Water Efficiency Plan 191,554 Westmount - Barrydowne to Attlee 335,000 194,706 140,604 Water Air Release Valve Assessment 150,000 13,885 136,115			375,387		
Watermain with Roads 150,753 3,830 146,923 In progress. Used as required for unanticipated work to accommodate roads work. Water Efficiency Plan 191,554 50,950 140,604 In Progress - consultant(s) to be acquired to complete required study for VE in 2018. Westmount - Barrydowne to Attlee 335,000 194,706 140,294 underway, construction complete in 2018 Water Air Release Valve Assessment 150,000 13,885 136,115 on-going Approximately \$100,000 of remaining work was cancelled and will be re-tendered later this year (water project only). Project is currently in the warranty period. Property Acquisition 125,000 - 125,000 In progress. To accommodate detailed design - in 2018/19. Parkwood St. 125,000 2,024 122,976 Currently, in design and to be tendered in future (additional funds required for construction). Monlight Ave. 117,12,680 1,593,311 119,369 complete, other than deficiencies Elm St. (Sudbury) 110,000 - 110,000 Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit Preliminary Design 294,101 188,086 106,015 to be utilized for use of consultants <td></td> <td></td> <td></td> <td></td> <td></td>					
Water Efficiency Plan 191,554 50,950 140,604 In Progress - consultant(s) to be acquired to complete required study for VE in 2018. Westmount - Barrydowne to Attlee 335,000 194,706 140,294 underway, construction complete in 2018 Water Air Release Valve Assessment 150,000 13,885 136,115 on-going Elgin Street 917,840 787,859 129,981 only). Project is currently in the warranty period. Property Acquisition 125,000 - 125,000 In progress. To accommodate detailed design - in 2018/19. Parkwood St. 125,000 2,024 122,976 Currently, in design and to be tendered in future (additional funds required for construction). Moonlight Ave. 1,712,680 1,593,311 119,369 complete, other than deficiencies Elm St. (Sudbury) 110,000 - 110,000 Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit Preliminary Design 294,101 188,086 106,015 to be utilized for use of consultants					
Westmount - Barrydowne to Attlee 335,000 194,706 140,294 underway, construction complete in 2018 Water Air Release Valve Assessment 150,000 13,885 136,115 on-going Elgin Street 917,840 787,859 129,981 only). Project is currently in the warranty period. Property Acquisition 125,000 - 125,000 In progress. To accommodate detailed design - in 2018/19. Parkwood St. 125,000 2,024 122,976 Currently, in design and to be tendered in future (additional funds required for construction). Moonlight Ave. 1,712,680 1,593,311 119,369 complete, other than deficiencies Elm St. (Sudbury) 110,000 - 110,000 No Y et Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit Preliminary Design 294,101 188,086 106,015 to be utilized for use of consultants					
Water Air Release Valve Assessment 150,000 13,885 136,115 on-going Approximately \$100,000 of remaining work was cancelled and will be re-tendered later this year (water project only). Project is currently in the warranty period. Property Acquisition Parkwood St. 125,000 125,000 125,000 125,000 122,976 122,976 122,976 122,976 122,976 122,976 122,976 122,976 122,976 123,001 124,001 125,000 12					
Approximately \$100,000 of remaining work was cancelled and will be re-tendered later this year (water project only). Project is currently in the warranty period. Property Acquisition 125,000 - 125,000 In progress. To accommodate detailed design - in 2018/19. Parkwood St. 125,000 2,024 122,976 Currently, in design and to be tendered in future (additional funds required for construction). Moonlight Ave. 1,712,680 1,593,311 119,369 complete, other than deficiencies Elm St. (Sudbury) 110,000 - 110,000 Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit Preliminary Design 294,101 188,086 106,015 to be utilized for use of consultants					
Elgin Street 917,840 787,859 129,981 only). Project is currently in the warranty period. Property Acquisition 125,000 - 125,000 In progress. To accommodate detailed design - in 2018/19. Parkwood St. 125,000 2,024 122,976 Currently, in design and to be tendered in future (additional funds required for construction). Moonlight Ave. 1,712,680 1,593,311 119,369 complete, other than deficiencies Elm St. (Sudbury) 110,000 - 110,000 Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit Preliminary Design 294,101 188,086 106,015 to be utilized for use of consultants	Water Air Release Valve Assessment	150,000	13,885	136,115	
Property Acquisition 125,000 - 125,000 In progress. To accommodate detailed design - in 2018/19. Parkwood St. 125,000 2,024 122,976 Currently, in design and to be tendered in future (additional funds required for construction). Moonlight Ave. 1,712,680 1,593,311 119,369 complete, other than deficiencies Elm St. (Sudbury) 110,000 - 110,000 Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit Preliminary Design 294,101 188,086 106,015 to be utilized for use of consultants					
Property Acquisition 125,000 - 125,000 In progress. To accommodate detailed design - in 2018/19. Parkwood St. 125,000 2,024 122,976 Currently, in design and to be tendered in future (additional funds required for construction). Moonlight Ave. 1,712,680 1,593,311 119,369 complete, other than deficiencies Elm St. (Sudbury) 110,000 - 110,000 Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit Preliminary Design 294,101 188,086 106,015 to be utilized for use of consultants					
Parkwood St. 125,000 2,024 122,976 Currently, in design and to be tendered in future (additional funds required for construction). Moonlight Ave. 1,712,680 1,593,311 119,369 complete, other than deficiencies Elm St. (Sudbury) 110,000 - 110,000 Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit Preliminary Design 294,101 188,086 106,015 to be utilized for use of consultants	Property Acquisition	125,000	-	125,000	In progress. To accommodate detailed design - in 2018/19.
Moonlight Ave. 1,712,680 1,593,311 119,369 complete, other than deficiencies Elm St. (Sudbury) 110,000 - 110,000 Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit Preliminary Design 294,101 188,086 106,015 to be utilized for use of consultants		125,000			
Elm St. (Sudbury) 110,000 - 110,000 Not Yet Started - design in Summer 2018 with construction in 2019 - no anticipated surplus or deficit Preliminary Design 294,101 188,086 106,015 to be utilized for use of consultants	Moonlight Ave.	1,712,680			
Preliminary Design 294,101 188,086 106,015 to be utilized for use of consultants					

	Budget as of	Actual Costs as of	Remaining Budget	
	Dec 31, 2017	Dec 31, 2017	as of	Project Comment
Capital Project	, ,	,	Dec 31 2017	
Wanapitae Trunk Design	102,001	-		In progress. In detailed design - geotechnical investigation pending.
Annual Condition Assessment Trench Rescue Training	100,000	-	100,000	
Watermain Air Release Valve	100,000 100,000	-		In progress - training to be completed in conjunction with respective department In progress. Tender for replacement in 2018.
Allan Street Bridge	70,000	-	70,000	Sponsor to determine when construction is to commence, no anticipated surplus at this time.
Source Protection Plan	50,000	-		In Progress - consultant(s) to be acquired to complete required study for VE in 2018
GIS/Mtce Management Systems	25,000	-	25,000	In progress. Used as required for planned and unexpected maintenance.
Clerinice management cycleme	20,000		20,000	In Progress - Backflow by-law passed in December 17 by Council. Materials and required equipment being
Backflow Prevention	20,000	_	20,000	received. Implementation and enforcement commenced February 2018
Data Management Systems	15,000	-	15,000	In progress. Used as required for unanticipated and regular planned maintenance.
Various Projects	,		,	
(commenced with remaining budget below \$100K)	9,583,694	8,829,687	754,007	Various projects in progress.
Strathmere - Water Lining	250,000	285,301	(35,301)	Complete and deficit to be funded from existing accounts.
Wastewater Plants	77,687,365	32,510,993	45,176,372	
Copper Cliff WW System	10,000,000	784,113	9,215,887	,
Lift Station Upgrades	13,397,900	4,512,389	8,885,511	
Standby Power/Parking Lot/RV at Sudbury WWTP Phase 3	5,100,000	-	5,100,000	RFP to be issued late 2018
Down /F and House day Market D	4.044.070	707.000	4.470.004	0
Process/Eqpt Upgrades - Various WWTP	4,941,276	767,992	4,173,284	Construction is underway at Walden Plant (\$3.75M) and Lively Plant (\$237K), and Valley East Plant (\$148K).
				Construction is underway at Chelmsford Plant (\$1.761M), Walden Plant (\$1.281M), Lively Plant (\$498K), and
MANATE Universe de c	4 405 040	200 000		Valley East (\$426K). Tender underway for phase 1 construction (Sludge handling unit) at Valley East Plant. Other upgrades are coming this year 2018
WWTP Upgrades Dechlorination at Valley East WWTP	4,195,046 2,328,945	228,629 539,638		Funds to be used in 2018 Plant upgrades.
Lift Station Upgrades/Standby Power	1,220,000	46,118		on-going, various projects, various project phases
Lift Station Opgrades/Standby i Swei	1,220,000	40,110	1,173,002	Project in Public review period. Remaining budget to be used as part of the AMP and Master Plan
Infrastructure Master Plan - Consultant Costs	2,816,927	1,652,513	1 164 414	implementation.
St. Charles Lift Station - Project Design	975,000	70,257		Under detailed design. Tender for construction to be issued in late 2018
ot. Onancs Em Granon - 1 Toject Besign	373,000	10,201	304,740	Tender underway for phase 1 construction (Sludge handling unit) at Valley East Plant. Other upgrades are coming
Valley East WWTP Upgrade Insp	900,000	12,702	887 298	in 2018/2019
Standby Power at Sudbury WWTP Phase 2	926,991	327,155		RFP underway
SCADA Master Plan	675,000	210,077		design standards complete, master plan to begin late 2018, completion in 2019
Upgrade Primary Lagoons	500,000	47,946		Audit complete. Tender for upgrades 2018
Construction Costs at Azilda WWTP	432,717	1,253	431,464	Underway. To be used for upgrades in 2018/2019
Meatbird Transfer Station	847,992	446,622	401,370	Tender underway for decommissioning the facility
Plant Repairs & Equipment	405,789	20,853	384,936	Used for various plant upgrades
Operating Manuals	370,758	37,163		Guidelines and templates under development, updates to manuals are on-going
Communication/SCADA Upgrades	771,761	439,266		Used for Scada upgrades at various plants
Plant Process Energy Optimization	625,000	333,542		used at various plants upgrades.
Generator TSSA Upgrades	380,000	91,313		Construction in progress, to be completed in 2018
Energy Savings Initiatives	250,000	-		Subsequent to year end budget dollars transferred to Chelmsford Plant upgrades for energy initiatives
Belanger Lift Station	382,258	168,757	213,501	To be tendered in 2018.
Book Tunnel Maintenance	200,000		200,000	In progress. Contribution to Committed Reserve for work resulting from inspections. To be tendered in 2019.
Rock Tunnel Maintenance Security Improvements	200,000 233,193	33,216	200,000	Security Plan under development, implementation of recommendations start in 2019
Pump Replacements	410,000	211,828		Used for Lift Stations as needed
Demand-side Management	196,000	- 211,020		To be cancelled and returned to reserve fund in 2018.
Copper Cliff STP/Vale	170,000	-		for repairs to Copper Cliff WWTP as required under agreement with Vale
Concrete Rehab at Valley East WWTP	200,000	37,906		Phase 1 upgrades underway. Remaining upgrades are scheduled for 2018/2019
Wanapitae Lagoon	175,000	22,387		Audit complete. Tender for upgrades 2018
Sudbury WWTP - Compliance Audit	150,000	28,025		Procurement underway. Expected completion by end of 2018
Asset Management Plan	100,000	-		Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Chelmsford Lagoon	100,000	-	100,000	Audit complete. Tender for upgrades 2018
Operational Optimization	100,000	58	99 942	Portion of these funds will be used at the Chelmsford WWTP upgrades & as needed at other WW Plants.
	100,000	30	00,042	Subsequent to year end budget dollars transferred to Chelmsford Plant upgrades for energy initiatives and
Misc Plant Repairs	1,544,498	1,444,949	99.549	performance optimization
Facilities Design Manual	95,000	- , ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		to begin in Q4 of 2018, completion in Q3 of 2019
Work Management	92,954	2,748		Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Lagoon Upgrades	89,118	-		Audit complete. Tender for upgrades 2018
ROI Technologies Study	85,139	-		Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
			-	Required for future capital while under waste water treatment agreement with Vale. Amounts in committed
Copper Cliff STP	85,000	-		reserve and are awaiting invoices from Vale to reimburse.
Sudbury WWTP - Equipment Upgrades	100,000	18,193	81,807	Ongoing as required for equipment replacement at the plant.
Parking Lot Upgrades at Sudbury WWTP Phase 3	70,000	_	70.000	Design in 2019 - construction to follow afterwards.

	Budget as of	Actual Costs as of	Remaining Budget as of	Project Comment
Capital Project	Dec 31, 2017	Dec 31, 2017	Dec 31 2017	rioject comment
				Equipment at Dowling WWTP was purchased out of a miscellaneous equipment account. Actual costs to be
Dowling WWTP	60,000	-		moved to apply against this budgeted amount.
Lift Station Inflow Protection	60,000	-		Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Annual Condition Assessment	50,000	-		Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Asset Management Software	50,000	-		Not started - Implementation in 2018/2019, waiting for new AMP task forces to be in place
Environmental Management System	25,000	-		To be cancelled and returned to reserve fund in 2018.
Business Plan (GIS)	24,500	-	24,500	In Progress working with Information Technology department. In Progress - on going project which prepares for emergency equipment, materials and disposal of spill
Community Spills Management	15,000		15,000	contaminants
Various Projects	13,000	-	13,000	Contaminants
(commenced with remaining budget below \$75K)	20,763,603	19,973,385	790 218	Various projects in progress.
(serimieneed that remaining badget belon \$10.1)	20,100,000	10,010,000	700,210	rational projects in progress.
Wastewater Linear	38,456,565	15,087,347	23,369,218	
		, ,	, ,	Not Yet Started - Tender expected to be issued early June 2018 (RFP currently under final review). Expected to
Gatchell Outfall Sewer Construction	6,000,000	203,179	5,796,821	spend \$600,000 of budget for 2018.
Lively Sewer System Upgrades	4,652,800	292,876	4,359,924	In Progress - expected to be completed by Sept 2018 - no anticipated surplus or deficit
Project Design	2,342,483	877,939	1,464,544	In Progress - Detailed Design RFP to be awarded in 2017. Design in 2018/19. Construction 2020-22.
Sherwood - Section 391 Charges (Kingsway)	1,170,000	-	1,170,000	In Progress - in proposal phase with construction expected in 2019.
				Not Yet Started - yet to receive project from sponsor - Summer 2018 (assumed) - Fall 2018 (assumed) - no
Sewer Annual Rehabilitation	2,819,222	1,725,405	1,093,817	anticipated surplus or deficit
Levesque - Section 391 Charges (Kingsway)	1,535,000	531,119		In Progress - in proposal phase with construction expected in 2019.
Sewer System Annual Repairs	2,598,299	1,715,918		In progress. To be completed in 2018.
Rock Tunnel Inspection	1,239,182	418,952		In progress. Contribution to Committed Reserve for inspection every 3-4 years.
Lorne St.	880,000	312,468		In Progress - ENG16-17
Operating Manuals	564,095	3,455	560,640	In progress. To be used for As-Built drawings updates. Work to be completed in 2018/19.
December 1 Distriction	044.050	407.750	470 500	L D
Preventative Plumbing	644,256	167,750		In Progress - project approved by Operations Committee to continue with new changes - review in Fall 2019
Regent, Bouchard, Southview	600,000	227,039		In Progress - In claims process
System Improvements	747,115	405,229		Not started - Implementation in 2018/2019, waiting for AMP task force to be in place
Spruce - Regent to Travers	1,013,623	679,143		In Progress - July 31, 2018 - no anticipated surplus or deficit
Combined Sewer Assessment St. Jerome Easement	320,000 275,000	-		In progress. To be procured with roads for Capreol Combined Sewers project. In progress. In detailed design and to be tendered in 2019.
I & I Annual Assessment	506,082	261,620		In progress. To be completed in 2018.
Maragret - Second Ave to East End	285,000	60,731		In Progress - June 30, 2018 - no anticipated surplus or deficit
Sewer Inspection Program	2,003,675	1,800,688		In progress expect to be completed in 2018.
Sewer and Watermain Contingency	188,831	-		in progress - to be used as needed for contracts
Algonquin Sewer	1,220,000	1,035,880		In Progress - July 31, 2018 - no anticipated surplus or deficit
Barrydown Westmount Kingsway	170,000	14,547		in progress with construction expected in 2018/2019.
Second Ave. (Coniston)	162,430	10,715		In Progress - July 31, 2018 - no anticipated surplus or deficit
Collection Support	165,311	15,311		In progress. Used as required for unanticipated operational needs.
Second Ave. (Sudbury)	200,000	70,927	129,073	In Progress - June 30, 2018 - no anticipated surplus or deficit
Contingency	719,569	593,990	125,579	In progress. Used as required for unanticipated work to accommodate roads or watermain work.
First Ave. (Coniston)	125,000	-	125,000	In Progress - July 31, 2018 - no anticipated surplus or deficit
Ash St Parkwood to Stanley	110,000	5,012		To be tendered in Spring 2019
Trench Rescue Training	100,000	-	100,000	In progress. Training to be completed in conjunction with respective department
Roger St.	183,000	90,364	92,636	Surplus \$92,636 Complete. Surplus to be used for other wastewater in accordance with policy.
Collection Health & Safety	135,870	46,587		In progress. Used as required for unanticipated operational needs.
Loach's Rd.	100,000	17,684		Commencing Summer 2019
Creighton Rd.	143,535	63,058	80,477	Commencing Summer 2019
Rita St.	65,000	-	65,000	Tender Spring 2019
Combined Sewer Separation	50,000	-		In progress. To be procured with roads for Capreol Combined Sewers project.
GIS/Mtce Management Systems	45,000	-	45,000	In progress. Procuring consultant services for various requirements.
Safety Grate on Sanitary Main	30,000	-	30,000	To be procured in 2018/2019
Locates	20,000	-		In progress. Used as required for locates.
Mont Adam St.	17,500	-		Cancelled. Surplus to be used for other wastewater in accordance with policy.
Community Spills Management	15,000	-	15,000	in progress - to be utilized when required
Frobisher Depot Upgrades	10,000	-	10,000	In Progress - Funds allocated to old transit garage renovations
Various Projects				
(commenced with remaining budget below \$80K)	4,284,687	3,439,761	844,926	Various projects in progress.
Environmental Services	7,652,012	5,793,030	1,858,982	
Sudbury LS Cell Closure Misc	1,684,351	1,240,290	444,061	Awaiting report from consultant (WSP) before proceeding.

			et	
	Budget as of	Actual Costs as of	Remaining Budget as of	Project Comment
Capital Project	Dec 31, 2017	Dec 31, 2017	Dec 31 2017	·
				This project is underfunded so it is being completed in phases. Engineering has included construction for a
Sudbury LS Recycling Site Phase 2	686,772	335,050	351,722	portion of the pad and the emergency access road as part of ENG18-32 (tender is closing May 24, 2018).
Hanmer LS Cell Closer	990,000	828,039	161,961	Work is on-going to address requirements at the site.
				Committed amount of \$95,428 is for contract administration for the cell closure to be completed in 2019. The
Azilda LF Cell Closure	170,000	31,759	138,241	remaining amount is being retained for oversight.
Environmental Contingency	701,861	589,827	112,034	Funds are used for contingency purposes when required.
Sudbury LS Cell Closure S & N	1,910,695	1,816,293	94,402	Awaiting report from consultant (WSP) before proceeding.
Sudbury LS Pad & Signs	90,000	17,575	72,425	
LS Cover & Hydroseeding	75,000	13,878	61,122	Funds used as required to meet regulatory requirements.
				Consultant is reviewing and developing specifications for each scale. Then quotes will be obtained to complete
Scale Sandblasting & Coating	60,000	-	60,000	work. Additional funds are anticipated to be required.
Automatic Vehicle Locator	257,466	199,462	58,004	Final payment has been made in 2018.
Sud LF Stormwater Management	37,000	(138)	37,138	Quotes to be obtained to complete work.
LF Scale & Scale House Repairs	309,723	274,997	34,726	Work is on-going.
Azilda LS Pads & Signs	30,000	-	30,000	This will be depleted in 2018 as part of a ENG 18-31 (tender is closing May 24, 2018).
Hanmer LS Pads & Signs	30,000	-	30,000	Work is on-going.
Hauled Sewage Site Close Design	30,000	-	30,000	
Sud LF Leachate Migration	14,000	-	14,000	Awaiting report from consultant (WSP) before proceeding.
Hanmer LF Leachate Migration	10,000	-	10,000	Awaiting quote from consultant (Wood).
•				These signs have been manufactured internally and costs charged to account in early 2018. Balance of funds to
No Littering Signs	10,000	-	10,000	be used in 2018.
Various Projects			·	
(commenced with remaining budget below \$30K)	555,144	445,998	109,146	Various projects in progress.
,		,		
Facility Rationalization	1,419,482	206,671	1,212,811	
Study Cost	250,000	206,671	43,329	
				Funds have been committed for City's share of cost sharing for various projects as part of the Development Cost
Growth Related Projects - Roads	1,169,482	-	1,169,482	Sharing Policy.
Planning	1,542,298	1,154,387	387,911	
Official Plan	257,505	152,280		In progress with an expected completion date of Q1 2020.
Green Space Development Charge Study	168,551 125,613	63,460 44,851		In progress with no expected completion date as properties are acquired as they become available. In progress with an expected completion date of Q3 2019.
Pop Projection Study	60,000	11,234		Project has been completed in 2018.
Chelmsford CIP	36,014	682	35,332	
Elgin Street Greenway	210,799	198,432		In progress with an expected completion date of Q3 2018.
GPS Equipment	67,035	66,234	801	In progress with an expected completion date of Q3 2018.
Mapping Photography	616,782	617,215	(433)	Over expenditure will be funded from 2018 capital envelope set aside for mapping photography.
	1 1	, ,	\/	
Community Development	41,354,818	29,852,488	11,502,330	
Healthy Communities	1,715,364	1,662,068	53,296	
Chelmsford FHT	1,715,364	1,662,068	53,296	Project has been completed in 2018 with an estimated project surplus of \$29K.
Leisure Services	15,333,337	11,257,777	4,075,560	
St Joseph's Parking Lot	1,275,000	573,588	701,412	
	0.070.040	4 050 050	205 554	In Progress with an estimated completion in July 2018 and an estimated surplus of \$440K. A report is planned
Adanac Ski Hill Lift	2,278,210	1,652,656	625,554	for the June 19th Finance & Administration Committee for use of the estimated surplus. In progress for improvements to the Capreol Millennium Centre with an estimated completion in December 2018
Aik ilik	202 254	0.040	202 720	
Accessibility HARC Family Washroom	293,351 332,000	9,612 70,698		The estimated remaining budget of \$164K will be used for other facilities. In progress with an estimated completion date of July 2018. There is a projected deficit of \$16K.
Junction Creek Waterway Park	296,949	98,507		In progress with an estimated completion date of July 2018. There is a projected deficit of \$16K. In progress and at the Bridge abutment design phase.
ounction Oreek waterway i alk	290,949	90,507	190,442	Funds to be combined from Library/Citizen Service below (\$147,761 remaining budget) for same building.
				Additional funds are required of approximately \$100K-\$125K and will be tendered once additional funds are
Lively CSC Roof	176,691	11,620	165,071	
Nickel District Pool Exterior	451,593	318,546		This project has been completed in 2018 with a projected surplus of \$21K.
Capreol Arena Building Shell	190,972	66,839	124,133	
Bell Park Boardwalk	220,000	100,705	119,295	
Loader	100,000	-		Project has been completed in 2018.
Capreol Splash Park	101,710	2,858	98,852	In progress with an estimated completion date of end of June 2018 with a projected surplus of \$2K.
				This project has a remaining balance \$77K in 2018 and will be used as needed for scoreboards or other Arena
Scoreboards	235,202	144,648	90,554	equipment.
Bike Path/Comm Trails Upgrades	107,200	19,219	87,981	Work to be completed in 2018.

	Budget as of	Actual Costs as of	Remaining Budget	
Comital Project	Dec 31, 2017	Dec 31, 2017	as of	Project Comment
Capital Project	, .	, .	Dec 31 2017	In progress for the Westmount Canopy with an estimated completion in Sept 2018 and any remaining funds will
Playground/Outdoor Rinks	102,852	16,731	86.121	be used for various projects.
Queens Athletic Field Bleachers	61,000	-		In progress with an estimated completion in Nov 2018 and project is expected to be on budget.
Valley East Youth Centre	81,653	21,920	59,733	
,	·	, and the second	·	Insufficient funds to start the project - waiting for community fundraising to be completed in order to commence
Azilda Splash Park	50,000	-	50,000	project.
				Insufficient funds to start the project - waiting for community fundraising to be completed in order to commence
Delki Dozzi Splash Park	50,000	-	50,000	project.
				Insufficient funds to start the project - waiting for community fundraising to be completed in order to commence
Val Caron Splash Park	50,000	108		project.
Energy Retrofits	113,733	67,099	46,634	In progress for various retrofit projects for leisure facilities that will be used as needed. In progress with an estimated completion date in July 2018. Additional funding of \$100K was included in the
Garson Splash Park	50,660	5,717	44 042	2018 Capital Budget and this project is expected to have a projected surplus of \$43K.
Laurentian Track Repairs	44,189	5,717		Will be used towards track repairs & equipment at the track located at Laurentian University.
Kathleen Depot	130,000	86,288	43,712	
Tradition Bepor	100,000	00,200	10,7 12	In progress with estimated completion in Sept 2018 that will be used towards various court projects (ie. Pickle
Tennis Court Resurfacing	234,261	191,661	42,600	
Howard Armstrong Rec Centre HVAC	60,000	17,685		In progress with estimated completion in June 2018 and is expected to be on budget.
Barrydowne Arena Building Shell	40,000	-		In progress as procurement in process and expected to be on budget.
Nickel District Pool Roof	133,600	94,080	39,520	Project has been completed with a projected surplus of \$39K.
Fire Alarm Panels	35,000	4,665		Work to be completed in 2018.
Brebeuf Tennis Court	140,000	111,170		In progress with estimated completion in August 2018 and is expected to be on budget.
Various Parks Security	249,964	223,226	26,738	
Arena Upgrades	161,072	135,662	25,410	In progress as will be used for multiple projects and expected to be on budget.
Victory Park Skate Park	16,781	-	16,781	Budget is from donations received - in progress - HCI \$60K approved for Victory Skate Park Project.
Lonsdale Playground Association	1,000 656	-	1,000 656	Budget is from donations received - for future work.
Azilda Dog Park Copper Cliff Splash Pad	50	-		Budget is from donations received - for future work. Budget is from donations received - for future work.
Various Projects	30	<u> </u>	30	Budget is from donations received - for future work.
(commenced with remaining budget below \$25K)	4,390,968	4,057,956	333 012	Various projects in progress.
Site Design	116,337	147,834	(31,497)	
Northern Water Sport Centre	2,960,683	3,006,479	(45,796)	, ,
	, ,	, , , ,	(2, 22,	
Library & Citizen Services	2,067,092	1,220,604	846,488	
Radio Frequency Identification	200,000	-		RFP in 2018 to start in 2018 and complete in 2019 - On Budget.
Library/Art Gallery	420,000	226,561	193,439	Large Project Funding - ongoing from 2017.
Libraria Officer Over Oto David	450,000	0.000	447.704	Funds to be combined with Leisure above (\$165,071 remaining budget) for same building. Additional funds are
Lively Citizen Serv Ctr Roof Historical Database	150,000 57.000	2,239 12,602		required of approximately \$100K-\$125K and will be tendered once additional funds are committed - likely in 2019.
Library Shelving	90,779	49,601		In Progress - completion in 2021 as this spans a five year term - On Budget In Progress - completion in 2018 - On Budget
Azilda/Chelmsford CSC - HVAC	85,495	46,193		In Progress - completion in 2018 - On Budget
CD Contingency	189,617	156,617		In Progress - completion in 2018 - On Budget
Contingency	26,000	-		In Progress - completion in 2018 - On Budget
Museum Website	30,000	4,656		In Progress - completion in 2019 - On Budget
Historical Database - Digitization	25,000	1,957	23,043	In Progress - completion in 2019 - On Budget
Energy Retrofits	50,000	28,943	21,057	
Anderson Farm	50,000	33,126		In Progress - completion in 2018 - On Budget
Energy Retrofits - Contingency	2,838	-	2,838	In Progress - completion in 2018 - On Budget
Flour Mill Museum	2,548	-	2,548	In Progress - completion in 2018 - On Budget
Various Projects				
(commenced with remaining budget below \$10K)	687,815	658,109	29,706	Various projects in progress.
Comotoni Somiloso	004 700	204 007	000 500	
Cemetery Services	604,769 350,000		283,502 138,920	In Progress, completion December 2019. On Budget
Civic Cemetery Road Realignment Columbarium Niche Walls - St Joseph	39,303	211,080	39,303	In Progress - completion December 2018 - On Budget In Progress - completion December 2018 - On Budget
Long Lake Cemetery Property Acquisition	41,182	6,281	34,901	On Hold - negotiating land access agreement with private land owners
Maplecrest Landscaping	33,284	- 0,261	33,284	
Columbarium Niche Walls - Civic	55,000	24,378	30,622	In Progress - completion December 2018 - On Budget
Lot Expansion - Capreol	25,000	2,750	22.250	In Progress - completion December 2018- On Budget
Irrigation/Tree Removal/Fence	61,000	76,778	(15,778)	ŭ i
	2.,000	,	(12,110)	'
Transit	16,680,232	12,477,066	4,203,166	
Replacement Buses	8,468,778	6,684,839		In Progress - Three 40' Nova buses on order, delivery expected Winter 2018

Domeining Dudgest						
	Budget as of	Actual Costs as of	Remaining Budget	Project Comment		
Capital Project	Dec 31, 2017	Dec 31, 2017	as of	Project Comment		
Capitai Project		·	Dec 31 2017	In Description Charles against a completion infrastructure insurance at the base spring out 2010 2020. Funds from		
				In Progress - Study nearing completion, infrastructure improvements to be carried out 2019-2020. Funds from		
				other PTIF projects have been moved to this project. New allocation for this budget \$1,240,000, transfers		
Route Optimization Study	1,000,000	134,347	865,653	approved by INFC		
				In Progress - Nearing completion. Surplus moved to complete CPTED requirements on Transit Improvement -		
Garage Improvements	4,037,201	3,241,103		Elm St project.		
Accelerated Rebuild	1,350,000	1,008,597		In Progress - Nearing completion only a few units remaining, will be completed by end of 2018.		
Scheduling Software Upgrade	200,000	-		In Progress - RFP awarded and contract issued, implementation should be completed 2018, early 2019		
AVL Modem Update	200,000	84,982		Completed - surplus funds transferred to Route Optimization Study		
Transit Branding	100,000	-		In Progress - RFP will be issued shortly, work to start 2018 with completion expected 2019		
Transit Maintenance Software	40,000	-		Cancelled and funds transferred to Route Optimization Study		
Stop Announcement Upgrade	7,000	-	7,000	In Progress - Will be completed before end of 2018		
Various Projects						
(commenced with remaining budget below \$25K)	213,000	169,559	43,441	Various projects in progress.		
		,	·	In Progress - Deficit due to addition to project scope and transfer of surplus from Garage improvement to cover		
Terminal Improvement - Elm St	1,064,253	1,153,639	(89.386)	variance, pre-approved by INFC		
	, , , , , , , , , , , , , , , , , , , ,	,,	(33,333)			
Healthy Community Initiatives (HCI) Fund	2,350,698	1,286,648	1.064.050	Funds are spent based on applications received and approved in accordance with HCl By-Law.		
Trouble Community Institution (1707) and		.,200,0.0	1,001,000	in a special section of approximation of the section of the sectio		
Health & Social Services	2,603,326	1,627,058	976,268			
Health & Social Services	2,003,320	1,027,030	370,200	Awaiting final community hub strategy - further community consultation occurring June 20/18 at Population		
Community Hubs / Recomm Space	250,000	_	250,000	Health forum		
Community Hubs / Recomm Space	250,000	-	250,000	In Progress. RFP for architects awarded. \$32,000 deficit (covered by surpluses elsewhere). Architects report due		
B. I B. dan land	0.40.000		0.40.000			
Bed Redevelopment	240,000	-		end of Sept/18		
Nurse Call Station	826,022	694,770		In progress, expected completion Dec/18. Anticipate deficit but will cover from surpluses elsewhere		
Kitchen Equipment	92,696	21,008		In progress, anticipate spending by year end		
Fire Code Compliance	102,342	41,358		Basement sprinkler - quote/tender in progress, completion 2019. Achieve within budget		
Carpet Replacement	50,000	-		Awaiting final renovation plans from Social Services division expected July 2018		
Kronos Upgrade	64,386	26,494		In progress, complete by year end, within budget		
Contingency	28,684	-		Will used as part of architect RFP		
Boiler Plant Upgrades	102,078	75,722	26,356	In progress, will be completed by Dec/18. Within budget		
Equipment Replacement	108,527	82,727	25,800	In progress, will be completed by Dec/18. Within budget		
Various Projects						
(commenced with remaining budget below \$25K)	738,591	684,979	53,612	Various projects in progress.		
Community Safety	9,048,632	4,844,770	4,203,862			
Fire Services	4,150,007	1,045,094	3,104,913			
Ladder Truck	1,526,926	-	1,526,926	Back out to RFP - expected delivery 2019		
	, , , , , ,		, , , , , , , , , , , , , , , , , , , ,			
				This money was set aside for reserve to replace bunker gear and SCBA at the end of their useful life		
Personal Protection Equipment	642,961	_	642,961	l		
Tanker Truck	306,750	-		Out to RFP in 2018 - expected delivery 2019		
Turnor Truok	000,700		000,100	Money for a Mobile Response pilot for volunteer firefighters		
				* utilization of smart phone technology for two-way communication, paging and response to dispatch (90 day		
				pilot)		
Communication & Technology	455,635	268,239	187,396			
Communication & reciniology	455,655	200,239	107,390	\$20,000 to support business intelligence / KPIs through DSI project		
				* These funds will be used to work with the vendor to enhance current system functionality and document		
l	252.000	405 400	444.507	, , , , , , , , , , , , , , , , , , , ,		
Records Management System	250,000	135,403	114,597			
				* Potential to get generator from Police for Station 1- would need \$30K to complete electrical (need final		
				confirmation of go ahead).		
Station Generator	172,510	81,521	90,989	* If not, will also need to purchase generator at an estimated cost of \$60,000+		
Prevention System	130,000	43,897		Will be used in 2018 to support new NFPA Certification training requirements for Prevention & Public Education		
SCBA Fill Stations	10,000	-	10,000	Will be spent in 2018 to support SCBA equipment		
Various Projects						
(commenced with remaining budget below \$75K)	655,225	516,034	139,191	Various projects in progress.		
,						
Emergency Medical Services	4,720,520	3,693,194	1,027,326			
EMS Station Development	447,494	155,907	291,587	Potential funding source for DSS remediation and station improvements		
<u>'</u>	,	,		·		
Stretchers Power	1,206,322	951,922	254,400	Expected to be completed in 2018. Working with vendors to review options / models for Power Stair Chairs		
Paramedic Response Unit	900,795	750,485		Will be completed by year-end. Any surplus will be sent back to reserve.		
	550,750					
	270 000	139 160	130 831	This is an on-going requirement to outfit staff with PPF		
Personal Protective Equipment Auto Medication System	270,000 105,135	139,169 24,279	130,831 80,856	This is an on-going requirement to outfit staff with PPE 2018 Tender Award Form issued for \$70,405. Any residual money will be used to update existing units.		

			at l	
	Budget as of	Actual Costs as of	Remaining Budget as of	Project Comment
Capital Project	Dec 31, 2017	Dec 31, 2017		Fioject Comment
	455,000	04.000	Dec 31 2017	Will be used by and of 0040 for Telephill module implementation
Kronos Upgrade	155,000	81,836		Will be used by end of 2018 for Telestaff module implementation
New Defibrillators	1,594,300	1,552,371		Cables, batteries and sensors have already been ordered
EMS Trailer	41,474	37,225	4,249	\$4,200 encumbrance on file for PO.
Emergency Management	178,105	106,482	71,623	
EOC Renewal	81,812	25,064	56,748	This will be used to implement an IMS model which will be started in 2018 & finalized by 2019
				This will be used in 2018 to add safety fencing between residential area and Emergency Protective Services
Equipment Upgrades	96,293	81,418	14,875	Centre
Corporate Services	42,687,253	22,721,243	19,966,010	
Facilities - 199 Larch Street	3,400,532	736,249	2,664,283	
Emergency Generator	623,063	90,146	532,917	Work is on-going and due to be completed June 2018
Revolving Door	325,000	-	325,000	On hold pending completion of TDS courtyard project; Require additional funding (future budget request)
HVAC Humidification	225,000	-		Placed on hold pending completion of TDS projects
Skylight Replacement	252,515	55,051	197,464	Placed on hold pending completion of TDS courtyard project, will be completed in 2018
Upper Concourse Roof Repairs	187,965	-	187.965	Placed on hold pending completion of TDS courtyard project, will be completed in 2018
Fresh Air Intake Filters	185,000	_		Placed on hold pending completion of TDS projects
				· · · · · · · · · · · · · · · · · · ·
Washroom Upgrades	175,000	-	175,000	
HVAC Upgrades	125,000	-		Placed on hold pending completion of TDS projects
Electrical Distribution	115,000	-	115,000	Audit and review completed, require additional funding in future budget request.
Exhaust System Upgrade	75,000	-	75,000	Placed on hold pending completion of TDS projects, to be reviewed as part of cafeteria upgrade
				Completed, remaining balance to be used for future project (additional funding required, application submitted to
Accessibility Audit	74,245	5,063	69,182	Federal program for outside source of funding in 2018)
Elevator Room Temp Control	65,000	-	65,000	Work completed by TDS maintenance staff, balance uncommitted within the 199 Larch Street Reserve Fund.
Plumbing Upgrades	50,205	-	50,205	Placed on hold pending completion of TDS projects
Hydronic Heating Upgrades	50,000	-		Placed on hold pending completion of TDS projects
Lightning Protection	50,000	_		Placed on hold pending completion of TDS projects
Water Backflow Preventer	50,000	_		Placed on hold pending completion of TDS projects
Cooling System Upgrade	30,000	-		Placed on hold pending completion of TDS projects
Loading Dock Heat Trace	30,000	-		Placed on hold pending completion of TDS projects
Edduling Book Float Trace	30,000		50,000	Placed on hold pending completion of TDS courtyard project, and will be part of revolving door upgrade as future
Door Replacement	25,000		25,000	project. Require additional funding in future budget
Emergency Exit Door	25,000	-		Work on-going, but 2 remaining doors to be completed following TDS courtyard project in 2018
Exterior Stairs	20,000	-		Placed on hold pending completion of TDS projects
	20,000	-	20,000	Placed on noid pending completion of TDS projects
Various Projects	040.500	505.000	50.550	Market and the first transfer of the second
(commenced with remaining budget below \$50K)	642,539	585,989	56,550	Various projects in progress.
Facilities - Tom Davies Square	16,056,499	8,539,501	7,516,998	
Courtyard Renovation	8,160,000	5,261,652		Work is on-going and due to be completed in 2018
Elevator Upgrades	3,004,230	1,222,697		Work is on-going and due to be completed in 2018
Generator Replacement	1,116,233	186,839		Work is on-going and due to be completed in 2018
Courtyard Renovation - Larch	1,310,000	770,294	539,706	Work is on-going and due to be completed in 2018
Natural Gas Boiler	280,979	-	280,979	On hold pending SDEC (Sudbury District Energy Corporation)
Paris Ramp Heat Repair	160,000	-	160,000	Placed on hold pending completion of TDS projects
HVAC Humidification	125,000	-	125,000	Placed on hold pending completion of TDS projects
HVAC System Upgrade	125,000	781		Placed on hold pending completion of TDS projects
Skylight Replacement	165,000	62,443		Placed on hold pending completion of TDS courtyard project, will be completed in 2018
Fire Rating Repairs Design	100,000	-		On going - part of generator and elevator projects
The Hating Hopane Beeign	100,000		100,000	Tendered, and awarded to Greater City Mechanical; Placed on hold pending completion of TDS elevator. Will
Ventilation Fan	220,258	140,258	80 000	start late 2018 and be completed early 2019
Interior Finishes - Elevator Rel	40,000	170,200		Placed on hold pending completion of TDS elevator project.
Interior i Illistics - Lievator Nel	40,000	- +	40,000	r races on noise perturning compression or 100 elevator project.
Accessibility	35,000	-		Require additional funding, application submitted to Federal program for external funding in 2018
Main Fresh Air Supply Fan Repl	30,000	-	30,000	Placed on hold pending completion of TDS projects
Electrical System Audit & Review	20,000	-	20,000	Completed within a different account - these funds will be used to fund other deficits as required.
Rain Water Drainage Repair	20,000	-	20,000	Placed on hold pending completion of TDS projects
Various Projects	-,		,	
(commenced with remaining budget below \$75K)	1,144,799	894,537	250 262	Various projects in progress.
(.,,,,,,	33.,007	200,202	
Facilities - Various Other Facilities	6,108,006	4,859,637	1,248,369	
. admitted Turrous Carlot I delitates	0,100,000	4,000,007	1,240,000	
Solar Panels	2,000,000	1,593,448	406 FEO	In process of tendering remaining repair work. Balance of funds to be returned to reserve fund account.
Soffit Repairs		1,595,448		
	125,000		125,000	
CLELC Roof Repairs	315,320	208,063	107,257	Due to be completed by July 2018

	ı		Demoining Budget	
	Budget as of	Actual Costs as of	Remaining Budget	
Our Hall Brooks of	Dec 31, 2017	Dec 31, 2017	as of	Project Comment
Capital Project	,	,	Dec 31 2017	
St Clair Admin Building Roof	250,000	144,667		Due to be completed by July 2018
Roofing Upgrades	95,000	-	95,000	Due to be completed late Autumn 2018
Building Automation System	65,000	-	65,000	Being priced, complete late Summer/early Autumn
Assets Contingency	697,596	633,220	64,376	To be used for other projects as needed.
Energy Conservation	347,887	286,016	61,871	
Public Works Building Door Replacement	50,000	200,010	50,000	
Fire Halls Health & Safety		- -		
	30,000	-	30,000	
CLELC Emergency Lighting	15,000	-	15,000	Being priced, complete late Summer/early Autumn
Various Projects				
(commenced with remaining budget below \$50K)	2,117,203	1,994,223	122,980	Various projects in progress.
Fleet	4,674,861	3,347,510	1,327,351	
Garbage Packers	653,135	-,-,-,-		Garbage packers received and paid for in 2018.
Garbago i actiono	000,100	+	000,100	
Cingle Ayle Dump Truck	186,442	52,024	124 410	A partian of funda transferred in 2019 for sign purphase, with remainder of funda to be reallegated for bet boy
Single Axle Dump Truck	100,442	52,024	134,418	
				Half of remaining funds were used to purchase Cars which were received and paid for in 2018. Remaining
Cars	122,372	5,846		budget transferred to fund 2018 1/2 Ton Pickups.
Zamboni	354,016	259,016	95,000	Zamboni received and paid for in 2018.
1 Ton Dump	226,211	149,876	76,335	Remaining funds transferred to fund 3/4 Ton Pickups.
3/4 Ton 4x4 Pickup/Crew Cabs	767,189	692,189	75.000	One unit purchased and received in 2018, with another on order through purchase order.
1/2 Ton Pickups	532,293	474,253	58,040	
Vans				
	581,871	526,871	55,000	van received and paid for in 2016.
Various Projects				
(commenced with remaining budget below \$50K)	1,251,332	1,187,435	63,897	Various projects in progress.
Parking	686,001	460,055	225,946	
•				Continued work on pay by plate technology will take place in 2018 working toward an effective option for the
Pay & Display Machine	30,000	_	30,000	, , , , , , , , , , , , , , , , , , , ,
T dy & Biopidy Macrimo	00,000	+	00,000	Work for the install of updated wayfinding signage is proposed for the summer of 2018 with an update to Council
0:	100.000	04.000	05.400	
Signage	120,000	24,600	95,400	going in July.
				Work for the install of lighting (improvement) is proposed for the summer of 2018 with an update to Council going
Parking Improvements	536,001	435,455	100,546	in July.
Clerks / Archives / By-Law / Human Resources	2,115,658	1,068,380	1,047,278	
•				
				With work for the Elevator and Courtyard projects taking up significant space and resources for TDS, work toward
				updated security controls for the building have been placed on hold temporarily. Staff will be working toward
				obtaining the services of an architect to consider options for access control in the facility when considering the tie
Corporate Infrastructure	379,844	-	379.844	in to life safety systems and requirement for permits. This will continue into 2019.
	,		0.0,0	No projects currently in progress. Used for the purchase of mailing/postage equipment and other related
Central Mailing	287,923	48,044	220 970	equipment such as recently acquired folder/inserters.
Central Mailing	201,923	40,044	239,079	To be used for various improvements to Council Chamber and Committee Rooms from time-to-time. Small
				project estimated at \$120,000 to increase security of main floor committee rooms currently delayed due to other
TDS Committee Room	421,050	247,927	173,123	ongoing projects at TDS
				To be used for ongoing capital improvements to improve storage and shelving at the Edison facility in
Library Archives	123,828	19,959	103,869	Falconbridge.
	,	10,000	,	No funds spent to date. Funds reserved for equipment and tools associated with the completion of Animal
By-Law Enforcement	75,000	_	75,000	· · · · · · · · · · · · · · · · · · ·
by-Law Enforcement	75,000	-	75,000	Colleto, Gliettei and Enforcement Services.
L				Funds set aside to improvement closed captioning of Council and Committee meetings. Anticipated to be
Closed Captioning	15,000	-	15,000	included in requirements of new software for agenda and meeting management if approved by Council.
Various Projects				
(commenced with remaining budget below \$75K)	226,035	165,249	60,786	Various projects in progress.
Ergonomic Assessments	586,978	587,201	(223)	Over expenditures will be funded from 2018 capital envelopes for Ergonomic Assessments.
Ť	, ,	1	(.= 5 /	'
Information Technology	2,217,063	956,601	1,260,462	
				The majority will be spent by year end. We expect it to be fully utilized.
Microsoft Products	599,117	273,728		
Business Applications	400,000	75,805		Used for replacing legacy systems (for example replacing Class). Expected to be used by end of 2019.
Telephone Upgrades	305,964	34,498		Working with Bell on an upgrade path. Final date unknown at this time.
Geographic Information Systems	190,623	29,085	161,538	Project is ongoing. To be spend by end of 2019
Network Wireless Infrastructure	200,000	93,327	106,673	This will be fully utilized by year end.
	144,000	100,713		Will be fully spent by year end
Audit Louding Sollware				
Audit Logging Software Database Licenses			40 000	Not started. To be spent by end of 2018
Database Licenses	40,000	-		Not started. To be spent by end of 2018.
		-	40,000 (12,086)	Not started. To be spent by end of 2018. Deficit will be funded from existing accounts.

Capital Project	Budget as of Dec 31, 2017	Actual Costs as of Dec 31, 2017	Remaining Budget as of Dec 31 2017	Project Comment
ERP	3,053,290	1,098,656	1,954,634	
MMMS ERP	2,334,475	882,761	1,451,714	First phase complete. Next phase to start in 2019.
Misc Project Costs	230,505	649	229,856	Currently underway. To complete by mid 2019
Training ERP	187,525	23,741		Ongoing. Used to provide training for associated projects. Final date unknown.
				Main project complete. There are outstanding items from the project. These funds are being allocated to
FMIS Upgrade	300,785	191,505	109,280	complete remaining tasks. Expectation is end of 2019
Economic Development	4,375,343	1,654,654	2,720,689	
Industrial Land Strategy	1,078,326	277,816	800,510	The original projects are wrapping up. Staff are initiativing review of industrial land strategy. Results will be available in 2019 and additional projects will result.
Farmer's Market Building	3,297,017	1,376,838		Planning for ultimate use of Rail Station and Greenway is expected to be finalized in 2018/2019. Capital work associated with these projects and the permanent alignment of the Downtown Market is expected to be initiated later in 2018 or early 2019.
TOTAL	580,629,085	303,692,118	276,936,967	