Appendix A - Capital Projects in Progress - Detailed Listing May 31, 2017

	May 31, 2017							
Budget Year		Capital Construction						
(Ordered by most		Expenditure Budget						
Recent Budget		(Including Transfers per	Actual Expenditures	Estimated Costs	Total Anticipated			
Request Year)	Project Description	Capital Budget Policy)	up to May 31, 2017	Remaining	Costs	Variance	Project Status	Comments
	Water	\$ 61,736,781	\$ 26,268,026	\$ 34,406,856				
	Plants	\$ 24,627,150	\$ 13,997,196	\$ 10,629,954	\$ 24,627,150	\$ -		
2012	Val Caron Booster	\$ 1,747,644	\$ 260,888	\$ 1,486,756	\$ 1,747,644	\$ -	in tender	to be tendered in July
2014	Well Inspection Rehab	\$ 1,762,036	\$ 1,445,598	\$ 316,438	\$ 1,762,036	\$ -	on going	3 year timeline
2014	Onaping Wells Caustic Soda	\$ 505,257	\$ 374,083	\$ 131,174	\$ 505,257	\$ -	in progress	completion in 2017
2014	David Street WTP	\$ 193,550	\$ 6,354	\$ 187,196	\$ 193,550	\$ -	in design	relates to HVAC Phase II
2014	Ramsey Lake Outfall	\$ 549,423	\$ 539,423	\$ 10,000	\$ 549,423	\$ -	complete	in warranty period
2014	Kingsway and Moss/Montrose Booster Station	\$ 600,000		\$ 600,000	\$ 600,000	\$ -	in design	
2014	Water Filling Station	\$ 400,000	\$ 164,277	\$ 235,723	\$ 400,000	\$ -	ongoing	as required, Countryside to be upgraded this year
2015	Wahnapitae WTP	\$ 12,175,293	\$ 9,774,436	\$ 2,400,857	\$ 12,175,293	\$ -	technology review underway	relates to reactivator upgrade
2016	Misc. Repairs	\$ 709,322	\$ 600,109	\$ 109,213	\$ 709,322	\$ -	ongoing	multi year projects
Various	Well Building Repairs	\$ 3,014,776	\$ 330,482	\$ 2,684,294	\$ 3,014,776	\$ -	ongoing	multi year projects
Various	Well Building Upgrades	\$ 1,475,900	\$ -	\$ 1,475,900	\$ 1,475,900	\$ -	in design	multi year projects
Various	Booster Station Upgrades	\$ 262,405	\$ 183,392	\$ 79,013	\$ 262,405	\$ -	in design	multi year projects
Various	Various Projects < \$200,000	\$ 1,231,544	\$ 318,154	\$ 913,390	\$ 1,231,544	\$ -	ongoing	multi year projects

Appendix A - Capital Projects in Progress - Detailed Listing May 31, 2017

	May 31, 2017								
Budget Year		Capi	tal Construction						
(Ordered by most	Expenditure Budget								
Recent Budget		(Includ	ling Transfers per	Actual Expenditures	Estimated Costs	Total Anticipated			
Request Year)	Project Description	Capit	al Budget Policy)	up to May 31, 2017	Remaining	Costs	Variance	Project Status	Comments
	<u> </u>		,,						
	Linear	\$	37.109.631	\$ 12.270.830	\$ 23.776.902	\$ 36.047.732	\$ 1.061.899		
2010	Valley Water System	\$	891,084	\$ 156,156	\$ 734,928	\$ 891,084	\$ -	ongoing	EA done, detailed design and property aquistion o/s
2012	Third Ave (Lively)	\$	549,161	\$ 392.273	\$ 156.888	\$ 549.161		complete	in claims process
2012	MR80 Watermain	\$	150,000	\$ -	\$ 150,000	\$ 150,000	\$ -	in progress	valve
2013	Whitefish Rechlorination Stat.	\$		\$ 285.777	\$ 559.392	\$ 845.169		in design	looping - construction 2018
2013	John Street	\$	1.008.085	\$ 944.075	\$ 64.010	\$ 1,008,085	\$ -	complete	in claims process
2013	Jean Street	\$	750,799	\$ 722,497		\$ 722,497		·	surplus to be used for other water in accordance with policy
2014	Second Avenue (Sudbury)	\$	700.000	\$ -	\$ 700.000	\$ 700.000		in progress	construction commenced spring 2017
2014	Dollard Avenue	\$	549.920	\$ 429,693	,	\$ 429,693	\$ 120,227	complete	surplus to be used for other water in accordance with policy
2014	Elain street	\$	868.657	\$ 790,719	\$ 77.938	\$ 868.657		in progress	in progress
2015	Maley Drive Watermain	\$	1,500,000	\$ 280,672	\$ 1,219,328	\$ 1,500,000	\$ -	in progress	lined vs replacement
2015	Second Avenue (Coniston)	\$	1.008.000		\$ 196.260	\$ 1.008.000		in progress	almost complete
2015	Vermilion Water System	\$	550,000	- , -	\$ 456,869	, ,	*	in design	Copper Cliff flowmeter in design phase
2015	Watermain Valve Replacement	\$	311.193	\$ 1,408	\$ 309.785	\$ 311,193		in progress	multi projects as required
2015	Ash / Alder St.	\$	- ,	\$ 527,499	·	\$ 527,499		complete	surplus to be used for other water in accordance with policy
2015	Elm Street	\$	110,000	\$ -	\$ 110,000	\$ 110,000		in design	lining to be done in advance of road work
2015	Distribution Support	\$	399.133	\$ 107.752	\$ 291,381	\$ 399.133	•	in progress	used as contingency
2015	Moonlight Ave	\$	1.900.000	\$ 1,589,540	201,001	\$ 1,589,540	*		surplus to be used for other water in accordance with policy
2016	MR35	\$	1,287,033	\$ 9,973	\$ 1,277,060	\$ 1,287,033		in design	construction to commencein 2018
2016	First Avenue (Coniston)	\$	625,000	\$ 787	\$ 624,213	\$ 625,000		tender awarded	money to be used in conjunction with CWWF
2016	Lorne Street	\$	2.524.328	\$ 982.936	\$ 1.541.392	\$ 2.524.328		in progress	underway on Phase 1, RFP for next phases in development
2016	Watermain Rehabilitation	\$	1.633.000	+ ,	\$ 146,211	\$ 1,633,000	*	in progress	near completion
2016	Arvo Street	\$	624.952	,,	\$ 177,088	\$ 624,952		in progress	Phase 1 almost complete
2016	MacLachlan Street	\$	325,000	\$ 150,960	*	\$ 150,960			surplus to be used for other water in accordance with policy
2016	Roger Street	\$	790,000	\$ 657,705		\$ 657,705		1	surplus to be used for other water in accordance with policy
2016	St Nicholas Street	\$	·	\$ 355.763		\$ 355.763		complete	surplus to be used for other water in accordance with policy
2016	Dundas Street	\$	225.000	\$ 161.840		\$ 161.840	· , ·		surplus to be used for other water in accordance with policy
2016	Mary court	\$	275,000	\$ 251,323		\$ 251,323	\$ 23,677	complete	surplus to be used for other water in accordance with policy
2016	Parkwood Street	\$	125,000	\$ 2,024	\$ 122,976	\$ 125,000		in design	,
2016	Yorkshire Drive	\$	100.000	\$ -	\$ 100.000	\$ 100.000		in progress	in construction
2017	BarryDowne Westmount Kingsway	\$	1.160.000	\$ -	\$ 1,160,000	\$ 1,160,000	\$ -	in design	
2017	Margaret - Second Ave to East End	\$	500,000	\$ -	\$ 500,000	\$ 500,000		in construction	
2017	Fairburn St - Barrydown to East end	\$	485,000	\$ -	\$ 485,000			in design	
2017	Stanley St - Ash to Pine	\$	500,378	\$ -	\$ 500,378	\$ 500,378		in design	
2017	Ash St - Parkwood to Stanley	\$	197,440	\$ -	\$ 197,440	\$ 197,440	\$ -	in design	
2017	Power St - MR55 to Collins	\$	375,000	\$ -	\$ 375,000	\$ 375,000	\$ -	in design	
2017	Westmount - Barrydowne to Atlee	\$		\$ -	\$ 335,000	\$ 335,000		tendered	construction to start early July
2017	Beatty - McKim to Hickory	\$		\$ -	\$ 250,000	\$ 250,000	•	in design	, ,
2017	Lively - Backyard and small diameter	\$	220,000	\$ -	\$ 220,000	\$ 220,000	•	in design	
2017	Watermain Rehabilitation	\$	1,659,813	\$ -	\$ 1,659,813	\$ 1,659,813		in tender	
2017	First Ave - Balsam to Allan (Coniston)	\$, ,	\$ 50,986	\$ 3,819,014	\$ 3,870,000		tendered	CWWF project, construction to be complete by fall 2017
2017	Spruce St - Regent to Travers	\$	4,257,000	,	\$ 4,054,719	\$ 4,257,000		tendered	CWWF project, construction to be complete by fall 2017
2017	York St - Lining	\$	500,000	,	\$ 500,000	\$ 500,000		in design	CWWF project, construction to be complete by fall 2017
Various	Various Projects < \$200,000	\$	1,081,486	\$ 376,667	\$ 704,819	\$ 1,081,486	\$ -	in progress	multi year projects
	, ,	·	, , ,				\$ -		, , ,
· · · · · · · · · · · · · · · · · · ·							*	1	

Appendix A - Capital Projects in Progress - Detailed Listing May 31, 2017

	way 31, 2011							
Budget Year		Capital Construction						
(Ordered by most		Expenditure Budget						
Recent Budget		(Including Transfers per	Actual Expenditures	Estimated Costs	Total Anticipated			
Request Year)	Project Description	Capital Budget Policy)	up to May 31, 2017	Remaining	Costs	Variance	Project Status	Comments
	Wastewater	\$ 97,660,688	\$ 35,128,327	\$ 62,824,878	\$ 97,953,205	\$ (292,517)		
	Plants	\$ 69,290,613	\$ 27,179,042	\$ 42,111,571	\$ 69,290,613	\$ -		
2009	St. Charles Street Lift Station	\$ 10,103,721	\$ 656,812	\$ 9,446,909	\$ 10,103,721	\$ -	in design	detailed design awarded, construction 2019
2009	Lively WWTP	\$ 1,320,919	\$ 615,648	\$ 705,271	\$ 1,320,919	\$ -	in design	design underway
2010	Azilda WWTP	\$ 3,210,349	\$ 895,182	\$ 2,315,167	\$ 3,210,349	\$ -	in progress	construction underway
2011	Garson Lagoon	\$ 853,214	\$ 785,636	\$ 67,578	\$ 853,214	\$ -	complete	
2012	Sudbury WWTP Phase 2	\$ 17,689,416	\$ 16,839,482	\$ 849,934	\$ 17,689,416	\$ -	complete except for standy power design	standby power design RFP being developed
2012	Belanger Lift Station	\$ 225,000	\$ 11,499	\$ 213,501	\$ 225,000	\$ -	in design	
2013	Walden WWTP	\$ 6,960,000	\$ 657,387	\$ 6,302,613	\$ 6,960,000	\$ -	in EA phase	add'I year of flow monitoring resulting in EA amendments
2013	Valley East WWTP	\$ 4,379,036	\$ 920,767	\$ 3,458,269	\$ 4,379,036	\$ -	in design	design underway,
2014	Chelmsford Lagoon	\$ 100,000		\$ 100,000	\$ 100,000	\$ -	in deisgn	
2015	Meatbird Transfer Station Decommisioning	\$ 401,371		\$ 401,371	\$ 401,371	\$ -	in progress	pending alternate disposal of hauled liquid waste
2016	Sudbury WWTP Phase3	\$ 5,294,949	\$ 124,949	\$ 5,170,000	\$ 5,294,949	\$ -	in design	standy power and dump construction pending design
2016	Copper Cliff WW System	\$ 10,000,000	, , ,				tender awarded	Phase 1 Construction starting, Phase II to commence 2018
2016	Lift Station Upgrades	\$ 2,751,879	\$ 2,368,003	\$ 383,876			in progress	underway
2016	Chelmsford WWTP	\$ 899,037	\$ 301,637	\$ 597,400	\$ 899,037	\$ -	in design	design underway,
2016	Wanipitae Lagoon	\$ 175,000					in design	design underway
2017	Generator TSSA Upgrades	\$ 380,000	\$ 83,964	\$ 296,036	\$ 380,000		in progress	
2017	Lift Station Upgrades	\$ 1,220,000	\$ 86,888	\$ 1,133,112	\$ 1,220,000	\$ -	in design	
Various	Pump Replacements	\$ 410,000	\$ 211,828	\$ 198,172			in progress	multi year projects
Various	Misc. Repairs	\$ 1,936,722	\$ 1,842,263	\$ 94,459			in progress	multi year projects
Various	Various Projects < \$200,000	\$ 980,000	\$ 347,548	\$ 632,452	\$ 980,000	\$ -	in progress	multi year projects

Appendix A - Capital Projects in Progress - Detailed Listing May 31, 2017

Budget Year	ay 31, 2017	Capital Construction						
(Ordered by most		Expenditure Budget						
Recent Budget		(Including Transfers per	Actual Expenditures	Estimated Costs	Total Anticipated			
Request Year)	Project Description	Capital Budget Policy)	up to May 31, 2017	Remaining	Costs	Variance	Project Status	Comments
	Linear	\$ 28,370,075	\$ 7,949,285	\$ 20,713,307	\$ 28,662,592	\$ (292,517)	,	
2013	Regent, Bouchard, Southview	\$ 600,000	\$ 227,039	\$ 372,961	\$ 600,000	\$ -	complete	in claims
2013	Kingsway	\$ 500,000	\$ 136,672		\$ 136,672	\$ 363,328	complete	no plans could be redirected at lining
2014	Dollard Avenue	\$ 400,000	\$ 173,325	\$ 226,675	\$ 400,000	\$ -	complete	complete
2014	Second Ave (Sudbury)	\$ 200,000	\$ 28,444	\$ 171,556	\$ 200,000	\$ -	in progress	construction commenced spring 2017
2014	Frobisher Depot Upgrades	\$ 106,598	\$ - !	106,598	\$ 106,598	\$ (0)	in design	to be used pending July 11 report
2015	Lively Sewer System	\$ 650,000	\$ 211,856	\$ 438,144	\$ 650,000	\$ -	in design	
2015	Access Road	\$ 954,970	\$ 680,963	\$ 274,007	\$ 954,970		in progress	in construction, close to completion
2015	Second Ave (Coniston)	\$ 162,430	\$ 160,241	\$ 2,189	\$ 162,430		complete	complete
2015	Moonlight Ave	\$ 700,000	\$ 501,281		\$ 501,281		complete	complete
2016	Gatchell Outfall Sewer	\$ 10,008,277	\$ 1,862,840	\$ 8,145,437	\$ 10,008,277		in design	detailed design to commence in 2017, construction 2019
2016	Lorne Street	\$ 880,000	\$ 262,231	\$ 617,769	\$ 880,000		in progress	in construction
2016	MacLachlan Street	\$ 207,090	\$ 78,001	129,089	\$ 207,090		complete	complete
2016	First Avenue (Coniston)	\$ 125,000	\$ - !	\$ 125,000	\$ 125,000	•	tendered	CWWF project, construction to be complete by fall 2017
2016	Loach's Road	\$ 100,000	\$ - !	\$ 100,000	\$ 100,000		in progress	lining projects for 2017
2016	Creighton Road	\$ 100,000	\$ - :	\$ 100,000	\$ 100,000		in progress	lining projects for 2017
2016	Roger Street	\$ 183,000	\$ 90,364		\$ 90,364		complete	surplus to be used for other water in accordance with policy
2016	Arvo Street	\$ 489,983	\$ 361,701		\$ 489,983	•	in progress	in progress
2016	Lamothe	\$ 205,016	\$ 5,579	\$ 199,437	\$ 205,016		in progress	in progress
2016	Sewer System Annual Repair	\$ 2,650,875	\$ 1,680,067	\$ 970,808	\$ 2,650,875		in prgress	money transferred to Spruce St CWWF project
2017	Margaret - Second Ave to East End	\$ 285,000		\$ 285,000	\$ 285,000		in construction	
2017	Lively Sewer System Upgrades	\$ 3,052,800		\$ 4,000,000	\$ 4,000,000	\$ (947,200)		to be tendered pending July 11 report
2017	Sewer Annual Rehabilitation	\$ 1,341,841		1,341,841	\$ 1,341,841	\$ -	in design	
2017	Algonquin Sewer	\$ 1,000,000	\$ - !	\$ 1,000,000	\$ 1,000,000	\$ -	tendered	
Various	Collection Support	\$ 461,658	\$ 336,078	125,580	\$ 461,658	\$ -	in progress	multi year projects
Various	Sewer with watermain	\$ 592,694	\$ 455,570	\$ 137,124	\$ 592,694	\$ -	in progress	multi year projects
Various	Various Other Projects < \$200,000 2017	\$ 2,412,843	\$ 697,033	1,715,810	\$ 2,412,843	\$ -	in progress	multi year projects
	TOTAL	#REF!						

Budget Veer (Ondere		Capital Construction						
Budget Year (Ordered by most Recent	a	Expenditure Budget (Including Transfers per	Actual Expenditures	Estimated Costs				
Budget Request Year	r) Project Description	Capital Budget Policy)	up to May 31, 2017	Remaining	Total Anticipated Costs	Variance	Project Status	Comments
2009	Maley Drive	85,850,000					In Construction	
2011	Transportation Study	442,969					In Construction	
2011/2013	Downtown BIA Streetlights	829,893				•	Deferred	Remaining construction deferred due to partnership funding
2013	Barrydowne Extension EA	500,000				<u> </u>	Deferred	Waiting for completion of Transportation Master Plan
2014	Frobisher Yard	1,447,935					Deferred	Waiting for completion of Building Rationalization Study
2014 2014	Second Avenue (Sudbury) Crean Hill Road	6,630,000 9,670,159					In Construction In Construction	
2014	MR 89 Skead Rd to Rix St	2,500,000				у - \$ -	Deferred	Phase I complete, waiting for private partnership for Phase II
2014 Bridge	Bowlands Bay Bridge	795,000				τ	In Construction	Thase reomplete, waiting for private partiers lip for r hase if
2014 Bridge	William Ave. Bridge (Coniston)	540,000				\$ -	In Design	
2014 Bridge	Vermillion Lk Bridge (MR55)	1,950,000				\$ -	In Design	
2014 Bridge	Mikkola Road Bridge	1,900,000			\$ 1,900,000	\$ -	In Construction	
2014 Bridge	Douglas Street Bridge	500,000					In Design	
2014 Bridge	Allan Street Bridge	400,000		\$ 188,149			In Design	
2014 Bridge	Walter Street Bridge	400,000				\$ -	Deferred	Deferred due to structural priority
2014 Bridge	Ironside Lake Rd Bridge	500,000				<u> </u>	In Design	
2014 Bridge	Garson Coniston Rd Bridge	920,588				ф -	In Construction	
2014 Bridge 2014 Bridge	MR 55 (CPR Overhead) Old Soo Road Culvert	2,785,000 549,232					In Construction In Construction	
2014 Bridge 2014 Bridge	Junction Crk BridgeKelly Lk Rd	2,319,771					In Construction	
2014 Bridge	CNR Overpass(Falconbridge Rd)	450,000					In Design	
2014 Bridge	MR15 Whitson River Bridges	2,800,000		\$ 2,800,000		\$ -	In Construction	
2010-2015	Various Bridge Repairs	6,908,117					In Construction	
2015	Elgin Street Greenway	1,040,000					In Design	
2015	Moonlight Ave	3,636,344					In Construction	
2015	Second Avenue (Coniston)	885,000					In Construction	
2015	Leslie Street	295,000		+,			In Construction	
2015	Amanda Street	240,000		\$ 240,000		•	In Construction	
2016	Brady Durham Greenstairs	1,300,000				<u> </u>	In Tender	
2016 2016	Gutcher Ave Lorne Street	480,000 5,500,000				<u>\$ -</u> \$ -	In Construction In Construction	
2016	Arvo Street	989,162				Ψ	In Construction	
2016	MR 35	5,500,000				\$ -	In Design	
2016	Rockfall Program	500,000				Ψ	In Design	
2016	Automatic Vehicle Locator	200,000				\$ -	In Design	
2010-2017	Sidewalk/Curb	5,813,996	\$ 5,314,686	\$ 499,310	\$ 5,813,996	\$ -	In Tender	
2010-2017	Surface Treatment	8,409,167					In Construction	
2010-2017	Crack Sealing	1,382,339					In Construction	
2010-2014/2017	Traffic Calming	1,123,216					In Design	
	Pavement Management	894,304					In Design	
2011/2016-2017	Railway Crossing Improvements Future Roads Projects	1,479,559 1,521,616					In Construction	Many anguing projects
2011-2012/2014-2017	Guide Rail Installations	1,521,616					In Design In Design	Many ongoing projects
2011-2017	Streetlighting Upgrades	2,971,921					In Construction	
2012-2017	New Streetlights	430,054					In Construction	
2012-2017	Various Subdivisions-Asphalt	5,653,462	\$ 3,667,621	\$ 1,985,841	\$ 5,653,462	\$ -	In Construction	
2014-2017	Traffic System Improvements	1,285,592	\$ 683,230	\$ 602,362	\$ 1,285,592	\$ -	In Construction	
2014-2017	Capital Projects <\$200,000	2,261,280		2,112,773			In Construction	
2017	Sidewalk Plows	310,000		,			In Tender	
2017	Cycling Infrastructure	1,495,837					In Design	
2017 2017	Paris/ND Cycling Impr	735,000 200,000		\$ 735,000 \$ 200,000			In Tender	
2017	Lasalle Corridor Design Kingsway Sidewalk	2,700,000					In Construction In Tender	
2017	BarryDowne Westmount-Kingsway	4,400,000					Deferred	Deferred as Second Avenue is under construction
2017	Marier Street	375,000					In Construction	555750 do Goodha Avende la under construction
2017	MR 84 Capreol Lk to Suez Dr	3,300,000					In Construction	
2017	Power Street	830,000					In Construction	
2017	Westmount Avenue	600,000	\$ 896	\$ 599,104	\$ 600,000	\$ -	In Construction	
2017	First Avenue (Coniston)	725,000		T -,			In Construction	
2017	Minto Street	590,000		φ σσσ,σσσ			Deferred	Deferred for decision on Large Projects
2017	Crescent Avenue	450,000					In Construction	
2017	Hesta Street	357,000	-	\$ 357,000	\$ 357,000	\$ -	In Construction	

2017	Mary Street (Sudbury)	300,000 \$	- 1	\$ 300,000 \$	300,000	\$ -	Deferred	Conflict with delayed construction on Gutcher
2017	Talon Street	230,000 \$	4,248	\$ 225,752 \$	230,000		In Construction	
2017	Azilda Subdivisions	740,000 \$	- ;	\$ 740,000 \$			In Construction	Donald to Maple (\$320k), Oak (\$120k), Donald (\$200k), Cedar (\$100k)
2017	Westmount Ave - Culvert	510,000 \$	1,461	\$ 508,539 \$	510,000		In Construction	
2017	Yorkshire Dr - Culvert	250,000 \$	27,680	\$ 222,320 \$	250,000		In Construction	
2017	Seguin Street - Culvert	240,000 \$	- !	\$ 240,000 \$	240,000	\$ -	In Construction	
2017	Nickel Basin-McKenzie Crk Culv	500,000 \$	- ;	\$ 500,000 \$	500,000	\$ -	In Construction	
2017	MR55 - Culvert	630,000 \$	- ;	\$ 630,000 \$	630,000	\$ -	In Construction	
2017	Tilton Lake Road - Culvert	330,000 \$	- ;	\$ 330,000 \$	330,000	\$ -	In Construction	
2017	Stormwater Asset Mgmt Plan	400,000 \$	13,883	\$ 386,117 \$	400,000	\$ -	In Construction	
2017	Facer St-SWOTS Design&Construc	1,600,000 \$	91,783		1,600,000		In Design	Tender in August after summer beach season
2017	MR15 Belisle to Martin	4,350,000 \$	13,948	\$ 4,336,052 \$	4,350,000	\$ -	In Construction	
2017	MR55 to McCharles LkRd 1.75kmW	2,565,000 \$	- !	\$ 2,565,000 \$	2,565,000	\$ -	In Construction	
2017	Kelly Lake Rd-Lorne to Bridge	2,377,984 \$	2,409	\$ 2,375,575 \$	2,377,984	\$ -	In Design	
2017	Lorne Street-Detailed Design	1,300,000 \$	- !	\$ 1,300,000 \$	1,300,000	\$ -	In Design	
		\$ 220,433,666 \$	59,727,871	\$ 160,705,795	220,433,666	\$ -		

Budget Year (Ordered by									
		Capital Construction Expenditure							
most Recent Budget		Budget (Including Transfers per	Actual Expenditures up to	Estimated Costs		Contribution from			
Request Year)	Project Description	Capital Budget Policy)	May 31, 2017	Remaining	Total Anticipated Costs	Developer Deposits	Variance	Project Status	Comments
2007	Val Caron Drain	\$ 1,619,755	\$ 1,094,418 \$	525,337	\$ 1,619,755 \$	-	\$ -	In Design	Phased project
	Whitson Paquette Drain	\$ 7,890,537		7,109,451			\$ -	In Design	
2009	2009 Drainage Projects	\$ 503,134	\$ 388,150 \$	114,984	\$ 503,134 \$	-	\$	In Design	Dependent on Whitson Paquette Drain
	Main Storm Sewer Upgrade	\$ 236,438		236,042		-	\$ -	In Design	Same portfolio as Val Caron Drain
	Lake Nepahwin Treatment Station	\$ 4,702,555		74,964		-	\$ -	Maintenance Requirement	In original council report, funds were requested for future maintenance/monitoring requirements
	Horizon Stormwater Facility	\$ 1,084,990		989,964		-		In Design	
2012	Countryside Stormwater Pond	\$ 300,000	\$ 56,680 \$	243,320	\$ 300,000 \$	-	\$ -	In Design	
2011/2013/2014	Capreol Storm Drainage Imprvt.	\$ 963,000	\$ 9.633 \$; <u>-</u>	\$ 9.633 \$	-	\$ 953.367	Deferred	Environmental Assessment required and will be funded in 2018. Design and final estimate (\$3M - \$5M) not complete, projected construction date not determined. Funds to be transferred to Minnow Lake STS (Kingsway/Bancroft Stormwater Quality Control) in accordance with Capital Budget Policy.
	East Branch Junction Creek	\$ 2,201,000	, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	60,058	\$ 106,604 \$	-	\$ 2,094,396		This project requires the recommendations from the Junction Creek Subwatershed Study, is not fully funded, and is not ready for construction. Requesting funds transferred to Green Avenue Conveyance Improvements.
	Mountain Street Storm Outlet	\$ 4,256,593	\$ 1,527,190 \$	2,729,403	\$ 4,256,593 \$	-	\$	In Construction	Phase I in construction, Phase II in design
	Dominion Park Drain Culvert	\$ 215,000		215,000			\$ -	In Design	Dependent on Whitson Paquette Drain
2016	Watershed Studies	\$ 2,870,700	\$ 1,964,216 \$	906,484	\$ 2,870,700 \$	-	\$	In Construction	
2010-2017	Consulting Fees	\$ 357,123	\$ 350,584 \$	6,539	\$ 357,123 \$	-	\$ -	In Construction	
	Storm Sewer Upgrade	\$ 426,325	\$ 149,443 \$	276,882	\$ 381,514 \$	-	\$ 44,811	In Design	Dependent on Whitson Paquette Drain. Portion of funds transferred to Minnow Lake STS (Kingsway/Bancroft Stormwater Quality Control) in accordance with Capital Budget Policy.
2014/2017	Minnow Lake STS (Kingsway/Bancroft Stormwater Quality Control)	\$ 2,265,000		3,400,183		(322,428)	, , , , , ,	In Tender	Funds to be transferred from Capreol Storm Drainage Improvement project per Capital Budget Policy.
	Capital Projects <\$200,000	\$ 709,343		704,634		-		In Design	
	Lavallee Drain F Subdrain	\$ 250,000		250,000			\$ -	In Design	Easement acquisition in progress
	Countryside Arena Drain - Phase 1	\$ 850,000		850,000			\$ -	In Design	
	Countryside Dr Storm Outlet	\$ 410,000		410,000			\$ -	In Design	
	Countryside Pond	\$ 203,600		203,600			\$ -	In Design	
Request for Decision	Green Avenue Conveyance Improvements	\$ -	\$ - \$	2,500,000	\$ 2,500,000 \$	(405,604)	\$ (2,094,396)	5)	See Report for Request for Decision.
Net Total		\$ 32,315,091	\$ 11,281,091 \$	21.806.843	\$ 33.043.123 \$	\$ (728.032)	\$ 0.00		