

Large Projects Update

June 26, 2018

Kingsway Entertainment District

- Community engagement for Festival Square open until July 6
- Online options and open houses (June 28 at New Sudbury Mall, July 5 at York St. Market).
- Ideas received so far include all season, family friendly, affordable, flexible programming, highlight Sudbury arts and culture.

Costs to Date on KED

- Total budget of \$100 million
- Integrated Site Plan Partnership: total cost \$510,000, City share \$170,000. Complete.
- Detailed Site Plan and Early Works Design Partnership: total cost \$875,000, City share \$425,000. Ongoing.
- Street, Intersection, and Storm Water Management Design Engineering Partnership: \$370,000. Ongoing.
- Planning Consultant: \$18,000. Ongoing.
- Fairness Monitor: \$35,000. Ongoing.
- CGS share to date represents 0.9% of total

The Junction

- ✓ Integrated Communications Plan for The Junction in development
- ✓ PM attended 'Crime Prevention Through Environmental Design' training
- ✓ Update to Council on July 10:
 - ✓ Recommendations for Integrated Site Design
 - ✓ Business plans, governance model, and financial plans

Place des arts

- ✓ Communications committee expecting to meet soon
- ✓ Discussions underway about approaches to parking in the downtown during construction phase

QUESTIONS